

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY Phase IXA - Package No. AP011XLB013 - Construction of HFL Bridge at 1/6 to 1/8 km on Road from Anarpally to Karanjiwada in Adilabad district – Post facto Extension of Agreement time up to 17.03.2017 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 145

Dated: 16-03-2020

Read:-

From the CE, PR, (PMGSY), Lr.No.AEE/DEE-III/PMGSY/Ph.XIIA/AP01-IX-LB-013/
Anarpally/ABD, dated.31.01.2020.

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time upto 17.03.2017 (1083) days in respect of the work "HFL Bridge at 1/6 to 1/8 km on Road from Anarpally to Karanjiwada in Adilabad District" without imposing any penalty, as the delay is not attributed to the contractor due to heavy rains and variation of foundations.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER